

DOYON UTILITIES TRANSITION UPDATE

June 6, 2008

Fort Richardson

- The substation components have been placed in their permanent locations. The components include 15 kV and 35 kV switchgear (Myers brand) and were reassembled under the direction of a Myers Field Engineer.
- The steel structure for the Operations Depot has arrived on site (see picture).



Transport of transformer for the substation

70 Days Until Transition

Fort Greely

- The first delivery of line material has been received for the Bolio Lake feeder 9 and Allen Army Airfield feeder 5.
- We have awarded the right of way clearing contract for feeders 5 & 9 to Midstate Equipment.
- We have solicited a scope of work for the design of the Black Rapids generator upgrade project.
- The helicopter refueling pad water main project at Allen Army Airfield (AAAF) is moving forward since receiving the approval to construct. Bid opening is scheduled for June 17th.
- The Operations Depot slab will be poured and the steel structure will arrive on site next week.



Placement of Transformer



FRA Operations Depot with newly delivered steel

In Progress Review (IPR)

Fort Wainwright will be hosting another round of In Progress Reviews (IPR) on June 16th & 17th. These meetings give all parties the opportunity to meet face-to-face to discuss progress, identify issues needing attention and discuss the utilities privatization project in general.



DOYON UTILITIES TRANSITION UPDATE

June 6, 2008

Fort Wainwright

- The Army has asked that we move up the overhauls of two turbine-generator units from 2009 to this year. We are in the process of negotiating with contractors and it appears that we will be able to fit these projects into this year's schedule. In addition, we are working on putting together a scope of work and the bid documents.
- We have solicited proposals for the Black Start Generator.
- The Operations Depot slab will be poured and the steel structure will arrive on site next week.
- We have solicited a proposal for the 138 kV transmission line upgrade to the future substation at the CHPP (along Alder & Meridian).
- The site survey work is complete and the design work on the substation has begun.



Operations Depot Site

Visit our Website at
www.doyonutilities.com

Staffing

Roxanne Contreras started work on Thursday as the new Office Assistant in our Corporate office. Her fiancé is in the Military and has been recently stationed here in Fairbanks from Texas. She has lots of energy and initiative and will be wonderful addition to our team. Roxanne will be replacing Noelle as she is going back to the real estate industry.



Steve Staska has accepted the position of GIS Analyst and will begin work on Monday, June 9th.

Tye Kosa has accepted the position of Purchasing Coordinator and will start on Monday, June 16th.

Robin Johnson has accepted the position of Administrative Assistant (in the Corporate office) and will begin on Monday, June 16th.

Interviews will take place for the **Fort Richardson Administrative Assistant** on Wednesday and Thursday of next week.

We have begun the process of conducting first interviews for the **CFO** position.

We have begun the interview process for the **Health & Safety Coordinator** as well as the **Environmental Program Manager**.

We have begun reviewing resumes for the **Scheduler/Assistant Project Manager** and will conduct first interviews in the next few weeks.