

DOYON UTILITIES TRANSITION UPDATE

March 7, 2008

MILESTONES MET

- A letter of agreement has been signed to purchase a 20 MVA transformer for the Fort Richardson Substation. Testing on the transformer is scheduled to begin this month.
- The statement of work for the Fort Greely Feeder 5 and 9 rebuild has been completed and the purchase order enabling the project to move forward has been issued to Dryden & LaRue.
- The Electric Distribution System inventory has been completed. This inventory includes all parts required to properly account for the plant assets in our accounting system.
- Electric Characterization Studies at Fort Wainwright, Fort Richardson and Fort Greely have been completed. We will use these results to prioritize the upgrade of the electric feeders and to determine the correct conductors to use in the rebuilds.
- The Fort Richardson and Fort Wainwright temporary facility communication links are up and running.
- We have submitted requests for right of entry permits in order to complete geodetic and Phase I environmental assessments at the Fort Wainwright 12.47kV substation site, the 138 kV GVEA intertie substation site and the black start generator site.

161 Days Until Transition

MILESTONES APPROACHING

- We will begin recruiting for site Administrative Assistants within the next week.
- The temporary Fort Greely site has been moved from the originally planned location. Therefore, the communication links to the facility have been postponed until later this week.
- We have secured an office ATCO unit which is in the process of being installed at Fort Greely.
- All necessary components to bring up our own e-room server have been purchased. It is expected that this system will be up and running within a few weeks. For more information on the capabilities of an e-room please see the write-up on page two.
- Corix metering teams have finished conducting meter assessments and demarcations at Fort Wainwright and Fort Greely. They are currently at Fort Richardson and are expected to complete the entire project by the end of the month.



DOYON UTILITIES TRANSITION UPDATE

— March 7, 2008

FYI

- Shayne Coiley, Fort Wainwright Project Manager, has moved into his new (temporary) office at Fort Wainwright. He will split his time between the FWA office and corporate headquarters in downtown Fairbanks.
- Negotiations are still ongoing with GVEA in regards to:
 - Construction of the Fort Greely 138 kV switching station and transmission line.
 - Expansion of the Fort Wainwright transmission substation to accommodate new feed to the CHPP.
- We are continuing our search for a Fort Richardson Site Manager. Interviews have taken place over the last several weeks and will continue until someone is selected.
- Following are building numbers for our temporary offices at Fort Greely, Fort Richardson and Fort Wainwright:
 - Fort Greely - Building number 702, Room B20.
 - Fort Richardson - Building number 706.
 - Fort Wainwright - There is no building number associated with our office. If you need to locate it please call our office at 455-1500 for directions.

E-ROOM



eRoom is a collaborative tool that will enable us to work closely in our effort to plan, collaborate, strategize, and make decisions as we get this new business off the ground. It will allow us to not only communicate and share data more effectively within our own organization, but, will also allow us to involve our contractors, consultants and military partners in this collaborative effort.

The eRoom will allow us to share data and exchange information in a dedicated, virtual, and secure workspace. eRoom allows users to create and share a number of different items, including:

- Files
- Folders
- Databases
- Calendars
- Project plans (compatible with Microsoft Project)
- Notes
- Discussion forums