

DOYON UTILITIES TRANSITION UPDATE

— May 9, 2008

Fort Greely

- We submitted plans to ADEC for review of the planned water main extension at AAAF on May 6th.
- The depot power service has been installed by the FGA line crew (see photo below).
- We have ordered a 138kV breaker for the substation.
- Finalized design and GVEA approval of the 138 kV transmission tap for substation.



Fort Wainwright

- We received the right of entry permit for our Operations Depot and substation. This marks the final ROE permit needed for the Operations Depots and substations at all sites.
- We have ordered a 138kV breaker for the substation.
- Fort Wainwright personnel have been briefed on ways to minimize demand and power charges from GVEA.



98 Days Until Transition

Fort Richardson

- The unstable soil has been removed from the substation site and has been replaced with gravel fill.
- The depot clearing and gravel fill is complete and the crew is currently building the forms for the concrete.
- A crew is placing forms for the substation concrete foundation and the concrete will be poured next week.
- The initial testing of the transformer is complete. The transformer is scheduled to be moved to its final location on June 3rd. We have scheduled a Service Engineer to complete the assembly and warranty testing of the transformer on June 4th.
- The substation will be moved from the port of Anchorage to the FRA site within the next few days.



Fort Richardson Substation crew members survey the placement of concrete footings. The substation is scheduled to be moved to this location within the next few days.

DOYON UTILITIES TRANSITION UPDATE

May 9, 2008

Next Week

- In Progress Review (IPR) meetings will take place Tuesday and Wednesday of next week. Among the many items of discussion, a few of the key discussion items will include:
 - Real Estate/Real Property Issues
 - FWA Electric MCA Project Plan
 - Metering Policy & Plans
 - FY08 Construction Progress
 - Regulatory Status
 - Contract Modifications
 - Personnel Transition
 - Environmental Issues
 - Miscellaneous Plans and Procedures

FYI

- Pat Driscoll, Director of Technical Services, Mark Rockwell, and Norman Sather, Doyon Utilities Engineers, all traveled to Bolio Lakes (outside of Fort Greely) on Thursday to conduct site visits and discuss projects planned for that site.
- Representatives from Doyon Utilities, Corix, C.H. Guernsey, and the Department of Public Works from all three facilities met this week to discuss metering policies, standards and impacts as well as the current requested contract modifications.

The metering discussions included implementation strategies that would minimize the impact to the current deployment schedule and how the metering system can be set up to meet future Army requirements.

Visit our Website at
www.doyonutilities.com

Employee Meetings

Employee meetings were held at all three locations this week to discuss position descriptions and total number of jobs available at each location.

Position descriptions were handed out at the meetings and are also available on our website at www.doyonutilities.com.

We have been receiving good feedback on the descriptions and will make appropriate revisions when necessary.

Staffing

Fort Wainwright Administrative Assistant
We have completed the interview process and expect to have the position filled within the next two weeks.

Fort Richardson Administrative Assistant
This position is currently posted in several locations.

Environmental Program Manager
We are still conducting interviews and hope to have this position hired very soon.

Purchasing Coordinator
We have received several resumes for this position and interviews will begin next week.

GIS Analyst
First interviews are taking place today.

Other Positions currently recruiting for:

- CFO
- Scheduler
- Health & Safety Coordinator
- Environmental Intern