

# DOYON UTILITIES TRANSITION UPDATE

June 13, 2008

## Fort Richardson

- Reassembly is complete on the Myers Power substation components (see picture below). Crews have now begun installing conduit.
- Testing is complete on the substation transformer.
- Construction crews are hard at work installing the steel structure that will soon become the Operations Depot (see picture below).
- Electrical meter sockets are being installed in anticipation of the installation of Automated Meter Reading (AMR) meters in August.



Major Components of FRA  
Substation



Steel continues to be  
erected for Ops Depot

## 63 Days Until Transition

## Fort Greely

- Right of way clearing for feeders 5 & 9 is complete.
- Staking is complete for feeders 5 & 9; we expect to distribute the bid package next week.
- Seven truckloads of line material for feeders 5 & 9 have arrived thus far.
- The Operations Depot pad is being poured today (see picture below).
- The construction contract for the 138kV line is out for bid; bids are due June 24th.
- The construction contract for the helicopter refueling station water supply/fire protection project is out to bid; bid opening is scheduled for 2:00 p.m. June 17th.



Concrete being poured at  
FGA Operations Depot Site

## FYI

- In Progress Reviews (IPR's) will be taking place at the Westmark in Fairbanks on Monday and Tuesday of next week.



# DOYON UTILITIES TRANSITION UPDATE

June 13, 2008

## Fort Wainwright

- The Operations Depot pad was poured this week (see picture below).
- The steel for the Operations Depot has arrived on site.



Concrete being poured at  
FWA Operations & Depot Site



Newly delivered Loader for  
FWA CHPP

## Staffing

**Steve Staska**, our new GIS Analyst (picture to right) started work on Monday. He has been training with Harlan Marshall, the Database/GIS Administrator at Utility Services of Alaska and is catching on wonderfully.



**Rufus Bunch** has accepted the position of Central Heat & Power Plant (CHPP) Superintendent. He comes to us from Aurora Energy and brings with him a wealth of knowledge, expertise and energy. He will begin work at the end of June.

Interviews took place on Wednesday and Thursday of this week for the **Fort Richardson Administrative Assistant**. We are making an offer to one of the candidates today.

First interviews are complete in our search for a **CFO**. Second interviews will take place in the near future.

We have begun the interview process for the **Health & Safety Coordinator** as well as the **Environmental Program Manager**.

We have begun reviewing resumes for the **Scheduler/Assistant Project Manager** and will conduct first interviews in the next few weeks.

This was a big week for the utility employees at each installation. Employees received notices from the Army indicating whether or not the Army will be offering them a position outside of their current, soon to be privatized position. This is a big step as it helps current employees decide whether or not they want to apply for a position with us. We will begin field interviews next week to determine qualifications for the available utility positions.

Visit our Website at  
[www.doyonutilities.com](http://www.doyonutilities.com)